

Meeting Minutes 005.5

State Center West Campus



State Center Community College District

SIM-PBK Project Number 18-14

Dae



eG()-24 0eor

Meeting Minutes 005.5

State Center West Campus



State Center Community College District

SIM-PBK Project Number 18-14

Budget:

- 1) Based on currently available information the project is over budget. SIM -PBK estimates that approximately 21,700 s.f. needs to be trimmed from the program in order to meet the budget.

Schedule:

- 1) The CTE building is farther along than the General Education, Allied Health, or the Administration Spaces. Overall the project is on schedule but the design
-